

Two-Week Look-Ahead Schedule

Contractor: BLD Services LLC

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 11/22/24

Time Period Covered: 11/22/24-12/6/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/25/24	8900 Birch	Post Repair CCTV	No impacts to traffic, 1-2hrs to complete - BLD
11/22/24-12/6/24	8900 Birch	ML CIPP	Schedule TBD – BLD (After Thanksgiving)
11/22/24-12/6/24	1400 Monticello	CIPP	Schedule TBD – BLD (After Thanksgiving)
11/22/24-12/6/24	Monticello Segment (5-20B)	CIPP	Schedule TBD – BLD (After Thanksgiving)
11/22/24-12/6/24	1500 Leonidas	Restoration	SWBNO Leak Remediation On-Going – Restoration efforts on hold until SWBNO completes work – C&M
11/22/24-12/6/24	8700 Willow	Restoration	Excavation, Forming – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1 day each.

MH rehab on-going

BLD TRACKING: 56% COMPLETE