

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 12/13/24/24

Time Period Covered: 12/13/24-12/27/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
Week of 12/30/24 (Tentative)	7400 Freret	ML CIPP	~4-6 hrs., minimal impact to traffic - BLD
Week of 12/30/24 (Tentative)	8900 Birch	ML CIPP	Schedule TBD – BLD (week of 12/30)
Week of 12/30/24 (Tentative)	1400 Monticello	ML CIPP	Schedule TBD – BLD (week of 12/30)
Week of 12/30/24 (Tentative)	Monticello Segment (5-20B)	ML CIPP	Schedule TBD – BLD (week of 12/30)
12/13/24-12/27/24	1500 Leonidas	Restoration	SWBNO Leak Remediation On-Going – Restoration efforts on hold until SWBNO completes work – C&M
12/13/24-12/27/24	8700 Willow	Restoration	Excavation, Forming – C&M
12/13/24-12/27/24	7800 Willow	Restoration	Excavation, Forming – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 58% COMPLETE