

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30251, Carrollton Basin No. 10**

Submitted By: **Korey Clement**

Submission Date: **12/13/24/24**

Time Period Covered: **12/13/24-12/27/24**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/13/24-12/27/24	3700 Fourth St	Restoration	Milling, Site cleanup – C&M
12/13/24-12/27/24	2300 S Prieur St	Restoration	Milling, site cleanup – C&M
12/13/24-12/27/24	3800 Fourth St	Restoration	Milling, Site cleanup – C&M
12/13/24-12/27/24	3000 Washington	LAT CIPP – Schedule LAT CIPP on 3000 Washington segment (10-15A, 3 LATs)	Scheduled for night work the week of 12/17 (weather pending) - BLD
12/13/24-12/27/24	Broad/Euphrosine	CCTV Effort for Five-O-Fore Golf Segments	Two segments completed; final segment scheduled for next week 12/17 (weather pending) - BLD
12/13/24-12/27/24	Erato St	30"+ CCTV Effort	Schedule TBD (After New Year)

MH rehab on-going

Expected to be completed restoration work 12/20

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **3 LAT CIPP on 3000 Washington - 12/17/24**
- **CCTV 30"+ Segment on Erato - Early January**
- **CIPP Five Oh Fore Golf Segments - Early January**