Two-Week Look-Ahead Schedule

Contractor: BLD Services LLC Project Name and Number: #30253, Carrollton Basin No. 12 Submitted By: Korey Clement Submission Date: 10/25/24 Time Period Covered: 10/25/24-11/8/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/25/24- 11/8/24	3200 Bloomingdale	Restoration	Complete Sidewalks – C&M
10/25/24-	1300 S Telemachus	Restoration	Complete Sidewalks – C&M
10/25/24- 11/8/24	4600 Erato	Restoration	Excavation, Forming, Pouring – C&M

All digging/lining work has been completed on this contract

MH rehab on-going (C&M will get with inspector and proceed with laying out MH adjustments/rehabs)

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

BLD TRACKING: 95% COMPLETE