

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 10/10/24

Time Period Covered: 10/11/24-10/25/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/11/24-10/25/24	3600 Calhoun	Restoration	Not completion date. 2 nd half of segment scheduled to get poured in ~2 weeks. Forming on going - C&M
10/11/24-10/25/24	3800 Vincennes	Restoration	Not completion date; Excavation and forming on going - C&M
10/11/24-10/25/24	3700 Vincennes	Restoration	Not completion date; Excavation and forming on going - C&M
10/11/24-10/25/24	6200 Hewes	Restoration	Not completion date. Forming and pouring - C&M
10/11/24-10/25/24	6300 Hewes	Restoration	Not completion date. Forming and pouring - C&M
TBD	3308 Calhoun	Water Leak	SWBNO reported this was fixed 10/9/24. However, speaking to the onsite inspector the leak is not fixed and appears to have worsened.
10/11/24-10/25/24	3600 Vincennes	Restoration	Not completion date; Excavation- C&M
10/11/24-10/25/24	3500 Vincennes	Restoration	Not completion date; Excavation- C&M
10/15/24	6300 Hewes	ML CIPP	Work may get scheduled as early as 10/15/24 - BLD

FF5 remains the only segment to be lined

This is the contract with the added 21" Dante Segments - Scheduled to begin 11/1/24

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 95% COMPLETE