

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 10/18/24

Time Period Covered: 10/18/24-11/1/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/18/24-11/1/24	3600 Calhoun	Restoration	Not completion date. 2 <sup>nd</sup> half of segment scheduled to get poured in ~2 weeks. Forming on going - <b>C&amp;M</b>
10/18/24-11/1/24	3800 Vincennes	Restoration	Not completion date; Excavation and forming on going - <b>C&amp;M</b>
10/18/24-11/1/24	3700 Vincennes	Restoration	Not completion date; Excavation and forming on going - <b>C&amp;M</b>
10/18/24-11/1/24	6200 Hewes	Restoration	Not completion date. Forming and pouring - <b>C&amp;M</b>
10/18/24-11/1/24	6300 Hewes	Restoration	Not completion date. Forming and pouring - <b>C&amp;M</b>
10/18/24-11/1/24	3600 Vincennes	Restoration	Not completion date; Excavation- <b>C&amp;M</b>
10/18/24-11/1/24	3500 Vincennes	Restoration	Not completion date; Excavation- <b>C&amp;M</b>
TBD	6300 Hewes	ML CIPP	CIPP crew needs access to the MHs on Calhoun/Hewes before proceeding with CIPP effort (estimated ~2weeks) - <b>BLD</b>

**FF5 remains the only segment to be lined**

**This is the contract with the added 21" Dante Segments – Scheduled to begin 11/1/24**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 95% COMPLETE**