

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 10/25/24

Time Period Covered: 10/25/24-11/8/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/25/24-11/8/24	3600 Calhoun	Restoration	2 <sup>nd</sup> half of segment scheduled to get poured in ~2 weeks. Forming on going - C&M
10/25/24-11/8/24	3800 Vincennes	Restoration	Excavation, Forming – C&M
10/25/24-11/8/24	3700 Vincennes	Restoration	Not completion date; Excavation and forming on going – C&M
10/25/24-11/8/24	6200 Hewes	Restoration	Finish Area – C&M
10/25/24-11/8/24	6300 Hewes	Restoration	Finish Area – C&M
10/25/24-11/8/24	3600 Vincennes	Restoration	Excavation, Forming – C&M
10/25/24-11/8/24	3500 Vincennes	Restoration	Excavation, Forming– C&M

**FF5 remains the only segment to be lined**

**This is the contract with the added 21” Dante Segments – Scheduled to begin 11/1/24**

- **I will be forwarding a traffic control plan for this area early next week as well as reaching out to SWBNO PR to assist in executing notifying residence in this area. We met on site today and have a schedule and plan. Bypass scheduled to begin setup 11/4/24.**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 95% COMPLETE**