

**BLD Services LLC, Contract 30254
Updated on 10/4/2024**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/4/24-10/18/24	3600 Calhoun	Restoration	Not completion date. 2 nd half of segment scheduled to get poured in ~2 weeks. Forming on going - C&M
10/4/24-10/18/24	3800 Vincennes	Restoration	Not completion date; Excavation and forming on going - C&M
10/4/24-10/18/24	3700 Vincennes	Restoration	Not completion date; Excavation and forming on going - C&M
10/4/24-10/18/24	6200 Hewes	Restoration	Not completion date. Forming and pouring - C&M
10/4/24-10/18/24	6200 Hewes	Restoration	Not completion date. Forming and pouring - C&M
10/7/24	3700 Vincennes	Water Leak	Cooper Construction will repair the discovered water leak on 3700 Vincennes block Monday.

FF5 remains the only segment to be lined (pending post repair CCTV approval)

This is the contract with the added 21” Dante Segments – Scheduled to begin 11/1/24

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

BLD TRACKING: 95% COMPLETE