

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 11/22/24

Time Period Covered: 11/22/24-12/6/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/22/24-12/6/24	3800 Vincennes	Restoration	Excavation, Forming, Pouring – C&M
11/22/24-12/6/24	3700 Vincennes	Restoration	Forming, Grading, Pouring – C&M
11/22/24-12/6/24	3500 Calhoun	Restoration (active water leak)	Removal, Forming, Grading, Pouring – C&M
11/22/24-12/6/24	3600 Vincennes	Restoration	Excavation, Forming, Pouring – C&M
11/22/24-12/6/24	3500 Vincennes	Restoration	Excavation, Forming, Pouring – C&M
11/22/24-11/26/24	Dante/Cohn → Dante/Green	21" CIPP + Bypass	Phase 2 of the 21" CIPP scheduled to complete 11/25, Begin removing bypass 11/26 (resume area access)

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 95% COMPLETE**

**Active water leak impacting progress on 3500 block of Calhoun – SWBNO has this in networks**

**Active water leak on 3200 block of Calhoun – SWBNO has this in networks**

**Active water leak at 3605 Calhoun St. – Reported to SWBNO (restored area)**