

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 11/1/24

Time Period Covered: 11/1/24-11/15/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/1/24-11/15/24	3600 Calhoun	Restoration	2 nd half of segment scheduled to get poured the week of 11/4/24 pending weather - C&M
11/1/24-11/15/24	3800 Vincennes	Restoration	Excavation, Forming – C&M
11/1/24-11/15/24	3700 Vincennes	Restoration	Not completion date; Excavation and forming on going – C&M
11/1/24-11/15/24	3500 Calhoun	Restoration	Excavation – C&M
11/1/24-11/15/24	3600 Vincennes	Restoration	Excavation, Forming – C&M
11/1/24-11/15/24	3500 Vincennes	Restoration	Excavation, Forming– C&M
11/4/24-11/15/24	Dante/Cohn → Dante/Green	21” CIPP + Bypass	Phase 1 of the 21” CIPP effort will begin 11/4, Scheduled to complete 11/15/24

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 95% COMPLETE