

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 12/13/24/24

Time Period Covered: 12/13/24-12/27/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/17/24-12/18/24	3200/3300 Calhoun	Water Leak Repair	Water Leak Repair(s) - Cooper Construction
12/17/24-12/18/24	3400 Vincennes	Water Leak Repair	Water Leak Repair(s) - Cooper Construction
12/13/24-12/27/24	3800 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/13/24-12/27/24	3700 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/13/24-12/27/24	3500 Calhoun	Restoration	Grading, Forming, Pouring – C&M
12/13/24-12/27/24	3400 Calhoun	Restoration	Removal – C&M
12/13/24-12/27/24	3300 Calhoun	Restoration	Removal (effort started 12/11/24) – C&M
12/13/24-12/27/24	3600 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/13/24-12/27/24	3500 Vincennes	Restoration	Grading, Forming, Pouring – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK:

- **Restoration**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**