

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 12/6/24/24

Time Period Covered: 12/6/24-12/20/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/6/24-12/20/24	3800 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/6/24-12/20/24	3700 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/6/24-12/20/24	3500 Calhoun	Restoration (active water leak)	Grading, Forming, Pouring – C&M
12/6/24-12/20/24	3400 Calhoun	Restoration	Removal – C&M
12/6/24-12/20/24	3600 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/6/24-12/20/24	3500 Vincennes	Restoration	Grading, Forming, Pouring – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 95% COMPLETE

Active water leak impacting progress on 3500 block of Calhoun – SWBNO has this in networks (Impacting Restoration)

Active water leak on 3200 block of Calhoun – SWBNO has this in networks

Active water leak at 3605 Calhoun St. – Reported to SWBNO (restored area)