

Wallace C Drennan Contract 30257

Update submitted 9.3.24

Sewer Work

- 8200 Hickory (manhole-manhole)
 - Work begins 8/20/24
 - Anticipated sewer finish date – 9/24/24
- 8300 Freret (manhole-manhole)
 - Work begins 8/21/24
 - Anticipated finish date – 9/10/24
- 1800 General Ogden (manhole-manhole)
 - Work begins 9/12/24
 - Anticipated finish date – 10/4/24
- 8500 Hickory
 - Work began 8/5/2024
 - Anticipated completion date of 8/27/24
 - House connections to finish Friday
 - Crew moves to 1800 Leonidas next
- 1800 Leonidas
 - Work begins 9/4/24
 - Anticipated completion date of 9/27

Restoration

- 8100 Burthe
 - Remove Handicap Ramps 9/3-9/6
- 8200 Green
 - Removal & Base Course 9/5-9/11
- 1600 Dublin
 - Removal & Base Course 9/12-9/13
- 8500 Hickory
 - Curb & Gutter Bottom RFI