

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sep 22, '24												
								M	T	W	T	F	S	S	M	T	W	T	F	
1		<b>30233 Carrollton Basin No.4</b>																		
2																				
3		<b>Two Week Look Ahead</b>	10 days	Mon 9/16/24	Fri 9/27/24															
4																				
5		<b>Sewer Rehabilitation</b>																		
6																				
7		<b>2800 Eagle</b>	15 days	Mon 9/16/24	Fri 10/4/24															
8		Sewer House Connections	2 days	Mon 9/16/24	Tue 9/17/24															
9																				
10		<b>1100 S Claiborne</b>	3 days	Wed 9/18/24	Fri 9/20/24															
11		Rework Sewer Point Repair	2 days	Wed 9/18/24	Thu 9/19/24															
12		Post CCTV	1 day	Fri 9/20/24	Fri 9/20/24	11														
13																				
14		<b>1700 Norman C Francis</b>	3 days	Fri 9/20/24	Tue 9/24/24															
15		Rework Sewer Point Repair	2 days	Fri 9/20/24	Mon 9/23/24	11														
16		Post CCTV	1 day	Tue 9/24/24	Tue 9/24/24	15														
17																				
18		<b>7900 Walmsley</b>	2 days	Tue 9/24/24	Wed 9/25/24															
19		Rework Saddle Repair	2 days	Tue 9/24/24	Wed 9/25/24	15														
20																				
21		<b>CIPP</b>																		
22																				
23		<b>7200 S Claiborne</b>	1 day	Fri 9/20/24	Fri 9/20/24															
24		Post CCTV	1 day	Fri 9/20/24	Fri 9/20/24															
25																				
26		<b>7400 Maple</b>	4 days	Fri 9/20/24	Wed 9/25/24															
27		CCTV	1 day	Fri 9/20/24	Fri 9/20/24															
28		CIPP	1 day	Tue 9/24/24	Tue 9/24/24															
29																				
30		<b>1100 S Claiborne</b>	4 days	Fri 9/20/24	Wed 9/25/24															
31		Post CCTV	1 day	Fri 9/20/24	Fri 9/20/24															
32		CIPP	1 day	Wed 9/25/24	Wed 9/25/24															
33																				
34		<b>3800 Octavia</b>	4 days	Mon 9/16/24	Thu 9/19/24															
35		Post CCTV	1 day	Mon 9/16/24	Mon 9/16/24															
36		CIPP	1 day	Thu 9/19/24	Thu 9/19/24															
37																				
38		<b>2400 S Galvez</b>	1 day	Tue 9/24/24	Tue 9/24/24															

Project: 30233 Two Week Look  
Date: Fri 9/13/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sep 22, '24															
								M	T	W	T	F	S	S	M	T	W	T	F				
39		CIPP	1 day	Tue 9/24/24	Tue 9/24/24																		
40																							
41		<b>Roadway Restoration</b>																					
42																							
43		<b>300 Audubon</b>	5 days	Mon 9/16/24	Fri 9/20/24																		
44		Restoration	5 days	Mon 9/16/24	Fri 9/20/24																		
45																							
46		<b>400 Audubon</b>	5 days	Mon 9/16/24	Fri 9/20/24																		
47		Restoration	5 days	Mon 9/16/24	Fri 9/20/24																		
48																							
49		<b>2800 Eagle</b>	5 days	Wed 9/18/24	Tue 9/24/24																		
50		Remove Asphalt and Install Base Course	5 days	Wed 9/18/24	Tue 9/24/24	8																	
51																							
52		<b>2700 Eagle</b>	5 days	Wed 9/25/24	Tue 10/1/24																		
53		Remove Asphalt and Install Base Course	5 days	Wed 9/25/24	Tue 10/1/24	50																	
54		<b>1700 Norman C Francis</b>	5 days	Mon 9/23/24	Fri 9/27/24																		
55		S/W & D/Ws	5 days	Mon 9/23/24	Fri 9/27/24	47																	

Project: 30233 Two Week Look  
Date: Fri 9/13/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			