Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance Submission Date: 11/8/2024

Time Period Covered: 11/11/2024-11/22/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/11/24	3500 Dante	S/Ws and D/Ws	HRC
11/11/24	500 Lowerline	Lateral Launch	ATAKAPA
11/11/24	8400 Nelson	Form 8" PCCP	HRC
11/11/24	2400 Dante	SHCs	HRC
11/12/24	8300 Palmetto	Lateral Launch	ATAKAPA
11/12/24	2600 Dublin	S/Ws and D/Ws	HRC
11/14/24	Manhole Lining	Manhole Lining	Premium Environmental
11/15/24	8400 Nelson	S/Ws and D/Ws	HRC
11/18/24	8300 Pritchard	Sewer PRs	HRC
11/18/2024	3100 Cambronne	Roadway Restoration Patches	HRC
11/21/2024	8100 Nelson	Sewer PR	HRC
11/21/2024	8300 Pritchard	Post CCTV	Premium Environmental
11/21/2024	2900 Joliet	Downscoped/Upscoped Work	HRC