

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 29, '24													
							M	T	W	T	F	S	S	M	T	W	T	F		
1		30256 Carrollton Basin No.15																		
2																				
3		Two Week Look Ahead	10 days	Mon 9/23/24	Fri 10/4/24															
4																				
5		CCTV																		
6																				
7		2900 Joliet	1 day	Thu 9/26/24	Thu 9/26/24															
8		Lateral Launch	1 day	Thu 9/26/24	Thu 9/26/24															
9																				
10		8300 Palmetto	2 days	Fri 9/27/24	Mon 9/30/24															
11		CCTV	1 day	Fri 9/27/24	Fri 9/27/24															
12		Lateral Launch	1 day	Fri 9/27/24	Fri 9/27/24															
13																				
14		300 Lowerline	1 day	Thu 9/26/24	Thu 9/26/24															
15		Lateral Launch	1 day	Thu 9/26/24	Thu 9/26/24															
16																				
17		500 Lowerline	1 day	Fri 9/27/24	Fri 9/27/24															
18		Lateral Launch	1 day	Fri 9/27/24	Fri 9/27/24															
19																				
20		CIPP																		
21																				
22		3100 Cambronne	1 day	Wed 9/25/24	Wed 9/25/24															
23		Post CIPP	1 day	Wed 9/25/24	Wed 9/25/24															
24																				
25		Roadway Restoration																		
26																				
27		3500 Dante	7 days	Wed 9/25/24	Thu 10/3/24															
28		Asphalt	1 day	Wed 9/25/24	Wed 9/25/24															
29		Frame Curb and Gutter	1 day	Thu 9/26/24	Thu 9/26/24															
30		Frame S/W and D/W	1 day	Fri 9/27/24	Fri 9/27/24															
31		Pour C&G, S/W, and D/W	1 day	Wed 10/2/24	Wed 10/2/24															
32		8500 Apricot	1 day	Mon 9/16/24	Mon 9/16/24															
33		Frame Up Curb and Gutter	1 day	Fri 9/27/24	Fri 9/27/24															
34		Pour Curb and Gutter	1 day	Wed 10/2/24	Wed 10/2/24															
35		Asphalt Overlay	1 day	Fri 10/4/24	Fri 10/4/24															
36		3200 Dante	1 day	Mon 9/16/24	Mon 9/16/24															
37		Mill and Overlay	5 days	Mon 9/16/24	Fri 9/20/24															
38		Pour ADA	1 day	Wed 9/18/24	Wed 9/18/24															

Project: 30256 Two Week Look
Date: Fri 9/20/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 29, '24													
							M	T	W	T	F	S	S	M	T	W	T	F		
39		2600 Dublin	5 days	Mon 9/23/24	Fri 9/27/24															
40		Remove and Install Base Course	2 days	Mon 9/23/24	Tue 9/24/24															
41		Frame Curb and Gutter	1 day	Wed 9/25/24	Wed 9/25/24	40														
42		Pour Curb and Gutter	1 day	Thu 9/26/24	Thu 9/26/24	41														
43		Asphalt	1 day	Fri 9/27/24	Fri 9/27/24	42														
44																				
45		Sewer Rehabilitation																		
46																				
47		8300 Fig	1 day	Fri 9/27/24	Fri 9/27/24															
48		Sewer Point Repair	1 day	Fri 9/27/24	Fri 9/27/24															
49		2400 Dante	10 days	Mon 9/30/24	Fri 10/11/24															
50		Full Line Replacement	6 days	Mon 9/30/24	Mon 10/7/24															
51		SHCs	4 days	Tue 10/8/24	Fri 10/11/24	50														
52		8300 Pritchard	2 days	Mon 10/14/24	Tue 10/15/24															
53		Rework Sewer Point Repairs	2 days	Mon 10/14/24	Tue 10/15/24	51														

Project: 30256 Two Week Look
Date: Fri 9/20/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			