

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 10/23/2024

Time Period Covered: 10/21/2024-11/1/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/21/2024	3800 Mistletoe	Forming 8" PCCP	HRC
10/21/2024	2000 Fern	S/W & D/W Pour	HRC
10/22/2024	1100 Broadway	Rework Sewer PR	HRC
10/23/2024	1100 Broadway	Post CCTV	ATAKAPA
10/23/2024	1000 Broadway	24" Saddle	HRC
10/23/2024	2000 Fern	Wearing Course	HRC
10/24/2024	1000 Broadway	SHC	HRC
10/25/2024	3800 Mistletoe	8" PCCP Pour	HRC (Pending Baskets)
10/25/2024	1000 Broadway	Post CCTV	ATAKAPA
10/28/2024	2600 S Derbigny	Lateral Launch	ATAKAPA
10/28/2024-11/1/2024	600 Broadway	21" Sewer PR	HRC
10/28/2024-10/29/2024	2100 Fern	SPR	EFT
10/29/2024	7100/7200 Nelson	Lateral Launch	ATAKAPA
10/30/2024-11/1/2024	2100 Fern	SPR	EFT
10/30/2024	3700 Clara	Lateral Launch	ATAKAPA
10/31/2024	3700 Clara	Lateral Launch	ATAKAPA
11/1/2024	3400 Clara	Lateral Launch	ATAKAPA