

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors								Oct 6, '24						
							M	T	W	T	F	S	S	M	T	W	T	F		
1	?	30259 Carrollton Basin No. 18																		
2	?																			
3	?	Two Week Look Ahead	10 days	Mon 9/30/24	Fri 10/11/24															
4	?																			
5	?	Sewer Rehabilitation																		
6	?																			
7	?	1100 Broadway	1 day	Mon 9/30/24	Mon 9/30/24															
8	?	Rework	1 day	Mon 9/30/24	Mon 9/30/24															
9	?																			
10	?	1000 Broadway	9 days	Mon 9/30/24	Thu 10/10/24															
11	?	Saddle Repairs	3 days	Tue 10/1/24	Thu 10/3/24															
12	?	SHCs	2 days	Fri 10/4/24	Mon 10/7/24	11														
13	?	Post CCTV	1 day	Tue 10/8/24	Tue 10/8/24	12														
14	?																			
15	?	900 Broadway	25 days	Wed 10/9/24	Tue 11/12/24															
16	?	Sewer Mainline Replacement	25 days	Wed 10/9/24	Tue 11/12/24	13														
17	?																			
18	?	3400 Clara	6 days	Mon 9/30/24	Mon 10/7/24															
19	?	Mainline Repairs	5 days	Mon 9/30/24	Fri 10/4/24															
20	?																			
21	?	Roadway Restoration																		
22	?																			
23	?	2000 Fern	2 days	Thu 10/3/24	Fri 10/4/24															
24	?	Asphalt	2 days	Thu 10/3/24	Fri 10/4/24															
25	?																			
26	?	7800 Belfast	6 days	Mon 9/30/24	Mon 10/7/24															
27	?	Removal and Base Course	2 days	Mon 9/30/24	Tue 10/1/24															
28	?	Curb & Gutter	2 days	Wed 10/2/24	Thu 10/3/24	27														
29	?	Asphalt	2 days	Fri 10/4/24	Mon 10/7/24	28														
30	?																			
31	?	CCTV																		
32	?																			
33	?	3900 Mistletoe	1 day	Mon 9/30/24	Mon 9/30/24															
34	?	Post CCTV	1 day	Mon 9/30/24	Mon 9/30/24															
35	?	2600 S Derbigny	1 day	Tue 10/1/24	Tue 10/1/24															
36	?	Post CCTV	1 day	Tue 10/1/24	Tue 10/1/24	34														
37	?	Lateral Launch	1 day	Tue 10/1/24	Tue 10/1/24	34														
38	?	3800 Leonidas	1 day	Wed 10/2/24	Wed 10/2/24															

Project: 30259 Two week Look
Date: Fri 9/27/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Oct 6, '24												
							M	T	W	T	F	S	S	M	T	W	T	F	
39	🚀	Post CCTV	1 day	Wed 10/2/24	Wed 10/2/24	36			█										
40	🚀	Lateral Launch	1 day	Wed 10/2/24	Wed 10/2/24	36			█										
41	🚀	3800 Hamilton	1 day	Thu 10/3/24	Thu 10/3/24					█									
42	🚀	Post CCTV	1 day	Thu 10/3/24	Thu 10/3/24	39				█									
43	🚀	Lateral Launch	1 day	Thu 10/3/24	Thu 10/3/24	39				█									
44	🚀	9100 Dixon	1 day	Fri 10/4/24	Fri 10/4/24						█								
45	🚀	Post CCTV	1 day	Fri 10/4/24	Fri 10/4/24	42					█								
46	🚀	Lateral Launch	1 day	Fri 10/4/24	Fri 10/4/24	42					█								
47	🚀	9000 Peach	1 day	Mon 10/7/24	Mon 10/7/24														
48	🚀	Pre CCTV	1 day	Mon 10/7/24	Mon 10/7/24	46													
49	🚀	Lateral Launch	1 day	Mon 10/7/24	Mon 10/7/24	46													
50	🚀	9100 Peach	1 day	Tue 10/8/24	Tue 10/8/24														
51	🚀	Lateral Launch	1 day	Tue 10/8/24	Tue 10/8/24	49													
52	🚀	7300 Colapissa	1 day	Tue 10/8/24	Tue 10/8/24														
53	🚀	Launch Lateral @ 74.1'	1 day	Tue 10/8/24	Tue 10/8/24	49													
54	🚀	3900 Hollygrove	1 day	Wed 10/9/24	Wed 10/9/24														
55	🚀	Post CCTV	1 day	Wed 10/9/24	Wed 10/9/24	53													
56	🚀	Launch Lateral @ 16.5'	1 day	Wed 10/9/24	Wed 10/9/24	53													

Project: 30259 Two week Look
Date: Fri 9/27/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			