Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction Project Name and Number: 30260 Carrollton Basin No. 19 Submitted By: Gregory Plaisance Submission Date: 10/11/2024 Time Period Covered: 10/14/2024-10/25/2024

Planned Work Activities

Date	Block Number and	Work to be Performed	Notes
	Street Name		
10/14/2024	1900 Eagle	6" Collector Line	EFT
10/14/2024	1800 Eagle	Excavate Pits at 124+00	HRC
10/14/2024	1800 Eagle	Launch Laterals	ATAKAPA
10/14/2024	1900 Eagle	Shoot invert elevations	Krebbs Surveying
10/17/2024	1900 Eagle	8" Sewer Main	EFT
10/17/2024	1800 Eagle	Boring & 16" Casing Installation @ 124+00	HRC & David Loque Boring
10/18/2024	1800 Eagle	8" Sewer Main inside Casing and SMH slabs	HRC
10/21/2024	1800 Eagle	Build SMHs	HRC
10/23/2024	1800 Eagle	Excavate Boring Pits @ 122+00	HRC