

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 11/22/2024

Time Period Covered: 11/25/2024-12/6/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/25/2024-11/26/2024	1600 Eagle	Excavation of Bore Pits	HRC
11/25/2024	1800 Eagle	Build Combination Box	HRC
11/25/2024-11/27/2024	1800 Eagle	8" Sewer PRs	EFT
11/28/2024	No Work		
11/29/2024	No Work		
12/2/2024	1600 Eagle	16" Casing Bore	David Loque Boring and HRC
12/2/2024	1800 Eagle	Lateral Launch and Post CCTV	ATAKAPA
12/2/2024-12/4/2024	1900 Eagle	SHCs	HRC
12/2/2024-12/6/2024	1700 Eagle	6" Sewer Main	EFT
12/3/2024-12/6/2024	1600 Eagle	SMHs	HRC