

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sep 22, '24											
								M	T	W	T	F	S	S	M	T	W	T	F
1		30260 Carrollton Basin No. 19																	
2																			
3		Two Week Look Ahead	10 days	Mon 9/16/24	Fri 9/27/24														
4																			
5		Sewer Rehabilitation																	
6																			
7		1900 Eagle St	13 days	Sat 9/14/24	Tue 10/1/24														
8		Excavate Boring Pits	2 days	Sat 9/14/24	Mon 9/16/24														
9		Jack and Bore	1 day	Wed 9/18/24	Wed 9/18/24														
10		Build SMHs	3 days	Thu 9/19/24	Mon 9/23/24	9													
11		Install 8" Sewer Main	6 days	Tue 9/24/24	Tue 10/1/24	10													
12		Install 6" Sewer Main	2 days	Tue 9/24/24	Wed 9/25/24	10													
13		Tie in SHCs	2 days	Thu 9/26/24	Fri 9/27/24	12													
14		Cohn & Eagle St	5 days	Mon 9/16/24	Fri 9/20/24														
15		Excavate Boring Pits	1 day	Mon 9/16/24	Mon 9/16/24														
16		Jack and Bore	1 day	Tue 9/17/24	Tue 9/17/24	15													
17		Install 8" Sewer Main	1 day	Wed 9/18/24	Wed 9/18/24	16													
18		Build SMHs	2 days	Thu 9/19/24	Fri 9/20/24	17													
19																			
20		CCTV																	
21																			
22		1800 Eagle St	2 days	Tue 9/24/24	Wed 9/25/24														
23		Pre CCTV	1 day	Tue 9/24/24	Tue 9/24/24	10													
24		Lateral Launch	1 day	Wed 9/25/24	Wed 9/25/24	23													

Project: 30260 Two Week Look
Date: Fri 9/13/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			