

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sep 29, '24													
								M	T	W	T	F	S	S	M	T	W	T	F	S	
1		<b>30260 Carrollton Basin No. 19</b>																			
2																					
3		<b>Two Week Look Ahead</b>	10 days	Mon 9/23/24	Fri 10/4/24																
4																					
5		<b>Sewer Rehabilitation</b>																			
6																					
7		<b>1900 Eagle St</b>	<b>13 days</b>	<b>Mon 9/23/24</b>	<b>Wed 10/9/24</b>																
8		Excavate Boring Pits	1 day	Mon 9/23/24	Mon 9/23/24																
9		Jack and Bore	1 day	Tue 9/24/24	Tue 9/24/24																
10		Build SMHs	3 days	Wed 9/25/24	Fri 9/27/24	9															
11		Install 8" Sewer Main	6 days	Mon 9/30/24	Mon 10/7/24	10															
12		Install 6" Sewer Main	2 days	Mon 9/30/24	Tue 10/1/24	10															
13		Tie in SHCs	2 days	Wed 10/2/24	Thu 10/3/24	12															
14		<b>Cohn &amp; Eagle St</b>	<b>4 days</b>	<b>Wed 9/25/24</b>	<b>Mon 9/30/24</b>																
15		Jack and Bore	1 day	Wed 9/25/24	Wed 9/25/24																
16		Install 8" Sewer Main	1 day	Thu 9/26/24	Thu 9/26/24	15															
17		Build SMHs	2 days	Fri 9/27/24	Mon 9/30/24	16															
18																					
19		<b>CCTV</b>																			
20																					
21		<b>1800 Eagle St</b>	<b>2 days</b>	<b>Tue 10/1/24</b>	<b>Wed 10/2/24</b>																
22		Pre CCTV	1 day	Tue 10/1/24	Tue 10/1/24																
23		Lateral Launch	1 day	Wed 10/2/24	Wed 10/2/24																

Project: 30260 Two Week Look  
Date: Fri 9/20/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			