

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Oct 6, '24											
								M	T	W	T	F	S	S	M	T	W	T	F
1		<b>30260 Carrollton Basin No. 19</b>																	
2																			
3		<b>Two Week Look Ahead</b>	10 days	Mon 9/30/24	Fri 10/11/24														
4																			
5		<b>Sewer Rehabilitation</b>																	
6																			
7		<b>1900 Eagle St</b>	<b>13 days</b>	<b>Mon 9/30/24</b>	<b>Wed 10/16/24</b>														
8		Install 8" Sewer Main In Casing	1 day	Tue 10/1/24	Tue 10/1/24														
9		Build SMHs	3 days	Thu 10/3/24	Mon 10/7/24	15													
10		Install 8" Sewer Main	6 days	Fri 10/4/24	Fri 10/11/24	9													
11		Install 6" Sewer Main	2 days	Fri 10/4/24	Mon 10/7/24	9													
12		Tie in SHCs	2 days	Tue 10/8/24	Wed 10/9/24	11													
13		<b>Cohn &amp; Eagle St</b>	<b>2 days</b>	<b>Mon 9/30/24</b>	<b>Tue 10/1/24</b>														
14		Install 10" Sewer Main In Casing	1 day	Mon 9/30/24	Mon 9/30/24														
15		Build SMHs	2 days	Tue 10/1/24	Wed 10/2/24	8													
16																			
17		<b>1800 Eagle</b>	<b>8 days</b>	<b>Mon 10/7/24</b>	<b>Wed 10/16/24</b>														
18		Excavated and Shore Boring Pits	8 days	Mon 10/7/24	Wed 10/16/24														
19																			
20		<b>CCTV</b>																	
21																			
22		<b>1800 Eagle St</b>	<b>2 days</b>	<b>Thu 10/3/24</b>	<b>Fri 10/4/24</b>														
23		Pre CCTV	1 day	Thu 10/3/24	Thu 10/3/24														
24		Lateral Launch	1 day	Fri 10/4/24	Fri 10/4/24														

Project: 30260 Two Week Look  
Date: Fri 9/27/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			