

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sep 29, '24													
								M	T	W	T	F	S	S	M	T	W	T	F		
1		30261 Carrollton Basin No. 20	10 days	Mon 9/23/24	Fri 10/4/24																
2																					
3		Two Week Look Ahead	10 days	Mon 9/23/24	Fri 10/4/24																
4																					
5		CCTV	10 days	Mon 9/23/24	Fri 10/4/24																
6																					
7		1400 Dante St	2 days	Mon 9/23/24	Tue 9/24/24																
8		Pre CCTV	1 day	Mon 9/23/24	Mon 9/23/24																
9		Lateral Launch	1 day	Tue 9/24/24	Tue 9/24/24	8															
10		1900 Dante St	2 days	Wed 9/25/24	Thu 9/26/24																
11		Pre CCTV	1 day	Wed 9/25/24	Wed 9/25/24	9															
12		Lateral Launch	1 day	Thu 9/26/24	Thu 9/26/24	11															
13		9100 Olive St	2 days	Fri 9/27/24	Mon 9/30/24																
14		Pre CCTV	1 day	Fri 9/27/24	Fri 9/27/24	12															
15		Lateral Launch	1 day	Mon 9/30/24	Mon 9/30/24	14															
16		8700 Olive St	2 days	Tue 9/24/24	Wed 9/25/24																
17		Pre CCTV	1 day	Tue 10/1/24	Tue 10/1/24	15															
18		Lateral Launch	1 day	Wed 10/2/24	Wed 10/2/24	17															
19		1600 Broadway	1 day	Thu 9/26/24	Thu 9/26/24																
20		Pre CCTV	1 day	Thu 10/3/24	Thu 10/3/24	18															
21		1700 Broadway	1 day	Fri 9/27/24	Fri 9/27/24																
22		Pre CCTV	1 day	Fri 10/4/24	Fri 10/4/24	20															
23																					
24		Sewer Rehabilitation																			
25																					
26		8500 Apple	2 days	Tue 9/24/24	Wed 9/25/24																
27		Mainline Repair	2 days	Tue 9/24/24	Wed 9/25/24																

Project: 30261 Two Week Look
Date: Fri 9/20/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			