

| ID | Task Mode | Task Name | Duration | Start | Finish | Predecessors | Resource Names | 24 Aug 18, '24 Aug 25, '24 | | | | | | | | | | | | | | | |
|----|-----------|--------------------------------------|----------------|--------------------|--------------------|--------------|----------------|----------------------------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T |
| 1 | | 30260 Carrollton Basin No. 19 | | | | | | | | | | | | | | | | | | | | | |
| 2 | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | | Two Week Look Ahead | 10 days | Mon 8/12/24 | Fri 8/23/24 | | | | | | | | | | | | | | | | | | |
| 4 | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | | 1900 Eagle St | 11 days | Tue 8/13/24 | Tue 8/27/24 | | | | | | | | | | | | | | | | | | |
| 6 | | Excavation of Pits | 3 days | Tue 8/13/24 | Thu 8/15/24 | | | | | | | | | | | | | | | | | | |
| 7 | | Jack and Bore | 1 day | Mon 8/19/24 | Mon 8/19/24 | | | | | | | | | | | | | | | | | | |
| 8 | | Build SMHs | 6 days | Tue 8/20/24 | Tue 8/27/24 | 7 | | | | | | | | | | | | | | | | | |
| 9 | | Sewer Main Installation | 6 days | Tue 8/20/24 | Tue 8/27/24 | 7 | | | | | | | | | | | | | | | | | |
| 10 | | 6" Sewer Main Installation | 6 days | Tue 8/20/24 | Tue 8/27/24 | 7 | | | | | | | | | | | | | | | | | |

Project: 30260 Two Week Look
Date: Fri 8/9/24

| | | | | | | | | | |
|-----------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Task | | Project Summary | | Manual Task | | Start-only | | Deadline | |
| Split | | Inactive Task | | Duration-only | | Finish-only | | Progress | |
| Milestone | | Inactive Milestone | | Manual Summary Rollup | | External Tasks | | Manual Progress | |
| Summary | | Inactive Summary | | Manual Summary | | External Milestone | | | |