## **Two-Week Look-Ahead Schedule**

**Contractor: Hard Rock Construction** 

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance Submission Date: 1/27/2025

Time Period Covered: 1/27/2025-2/7/2025

## **Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
1/27/2025	3100 Pine	SHC	HRC
1/27/2025	9100 Dixon	8" Sewer PR Rework	HRC
1/27/2025-1/31/2025	9000 Dixon	Form Up Roadway	HRC
1/27/2025-1/31/2025	1000 Broadway	Form Curb	BEF
1/28/2025-2/3/2025	9100 Palmetto	8" Sewer Main Installation	HRC
1/28/2025-TBD	900 Broadway	24" Sewer Main Installation	HRC *Pending Surcharge*
2/4/2025-2/7/2025	9100 Palmetto	SHCs	HRC