

## **BLD Contract 30229**

**Submitted 9.16.24**

**(~61% COMPLETE)**

8800 Colapissa St Repairs on going (work will carry into next week due to weather)

**8900 S Claiborne – Unable to complete due to electrical utilities servicing SWBNO)**

**WATER LEAK(s) :9400 Oleander – Reported to SWBNO 8/9/24**

Work assigned to Cooper Construction to complete in the next 2 weeks: 9100 Oleander St, 4600 Pontchartrain, 2400 General Ogden (weather and priority repairs pushed these back)

Restoration has begun on 9500 Palmetto; this contract will proceed with restoration efforts.