

BLD Contract 30232

Submitted 9.16.24

(~68% COMPLETE)

300, 400, 500 blocks of Broadway are underway – Email notification sent to DPW, Stantec, SWBNO, RTA, Parks and Parkway 8/8/24 – This work is on hold until dry weather returns due to requirement to backfill with clay.

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these **(planning to begin restoration work in the next 2 weeks)**