

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Nicholas Dupaquier**

Submission Date: **3/28/25**

Time Period Covered: **3/28/25-4/11/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/28/25-4/11/25	700 Short	Restoration	Excavation, forming, pouring (scheduled to complete 4/21/25) – C&M
3/28/25-4/11/25	7500 Freret	Restoration	Milling, sidewalks, driveways (scheduled to complete 4/25/25) – C&M
3/28/25-4/11/25	1400 Monticello	Restoration	Excavation, forming, pouring – C&M
3/28/25-4/11/25	7800 Leake Ave	SR 10, SR 210, SR 271	On-going (scheduled to complete 3/31/25) - BLD
3/28/25-4/11/25	7700 Freret	SR 165, SR 206	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
3/28/25-4/11/25	7700 Willow	SR 73, SR 101, SR 127	Arborist required on site, root conflicts, on-going - BLD
3/28/25-4/11/25	7600 Leake Ave	CIPP	TBD - BLD
3/28/25-4/11/25	8000 Leake Ave	CIPP	TBD - BLD
3/28/25-4/11/25	8500 Leake Ave	CIPP	TBD - BLD
3/28/25-4/11/25	8600 Leake Ave	CCTV	TBD - BLD
3/28/25-4/11/25	1500 S Carrollton	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/28/25-4/11/25	7600 St Charles	ON HOLD – Removing tree to proceed with repairs	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
3/28/25-4/11/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO

3/28/25-4/11/25	1100 Leonidas	Restoration	1 st half pour, begin 2nd half excavation (scheduled to complete 4/21/25) – C&M
3/28/25-4/11/25	1500 Leonidas	Restoration	Restoration on hold due to water leak and work by another contractor on the 1400 block-TBD- C&M
3/28/25-4/11/25	8700 Willow	Restoration	Excavation, forming, pouring (scheduled to complete 4/21/25) – C&M
3/28/25-4/11/25	7800 Willow	Restoration	Excavation, forming, pouring (scheduled to complete 4/21/25) – C&M
3/28/25-4/11/25	7900 Hampson	Restoration	Sidewalks and Driveways, wearing course – C&M
3/28/25-4/11/25	400 Burdette	Restoration	Sidewalks and Driveways, wearing course – C&M
3/28/25-4/11/25	7900 Oak St	Restoration	Water leak preventing restoration efforts- TBD- C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 78% COMPLETE