

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Nicholas Dupaquier

Submission Date: 5/9/25

Time Period Covered: 5/9/25-5/23/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/9/25-5/23/25	2500 S Carrollton	PR 67-79, SR 103, SR 162, PR 186-198	TBD – <b>BLD</b>
5/9/25-5/23/25	3800 Cambronne	PR 100, PR 320	TBD – <b>BLD</b>
5/9/25-5/23/25	8200 S Claiborne	PR 322	TBD – <b>BLD</b>
5/9/25-5/23/25	8500 S Claiborne	CCTV	TBD – <b>BLD</b>
5/9/25-5/23/25	8200 Stroelitz	CIPP	TBD - <b>BLD</b>
5/9/25-5/23/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - <b>BLD</b>
5/9/25-5/23/25	2700 Cherry	CCTV	TBD - <b>BLD</b>
5/9/25-5/23/25	8200 Palmetto	Restoration	TBD – <b>C&amp;M</b>
5/9/25-5/23/25	5000 Academy	CIPP	TBD - <b>BLD</b>
5/9/25-5/23/25	8300 S Claiborne	CIPP	TBD - <b>BLD</b>
5/9/25-5/23/25	3200 Dublin	CIPP	TBD - <b>BLD</b>
5/9/25-5/23/25	9500 Palmetto	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
5/9/25-5/23/25	3500 Leonidas	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M

5/9/25- 5/23/25	3400 Eagle, 8800 Colapissa, 8300 Colapissa, 9100 Apricot, 2600 Cherry	Restoration	Pouring concrete, sidewalks and driveways, site cleanup – C&M
5/9/25- 5/23/25	9100 Apricot	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>
5/9/25- 5/23/25	3600 Cherry	Restoration	Site cleanup – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**Restoration Work on-going across the basin.**

**BLD TRACKING: 88% COMPLETE**

- **With the river reaching above 11', we are required to stop any new excavation. This includes repairs and restoration efforts within 1500' of the levee. Any on-going work that has already been excavated can continue as normal.**