

**BLD Contract 30229**

Submitted 7.19.24

**PR/SR – 1-15A (9500 Palmetto St) completed, 1-22B (3000 Eagle St) complete Monday, 1-20A (8800 Claiborne) begin next Wednesday**

**1-18B (8900 S Claiborne – unable to complete due to electrical utilities servicing SWBNO)**

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these  
**(planning to begin restoration work in the next 2 weeks)**