

BLD Contract 30229

Updates received 9.9.24

(~61% COMPLETE)

8800 Colapissa St Repairs on going (work will carry into next week due to weather)

8900 S Claiborne – Unable to complete due to electrical utilities servicing SWBNO)

WATER LEAK(s) :9400 Oleander – Reported to SWBNO 8/9/24

Work assigned to Cooper Construction to complete in the next 2 weeks: 9100 Oleander St, 4600 Pontchartrain, 2400 General Ogden (weather and priority repairs pushed these back) – resume work next week (9/9) on 9100 Oleander St

Restoration has begun on 9500 Palmetto; this contract will proceed with restoration efforts.