

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Korey Clement**

Submission Date: **1/10/25**

Time Period Covered: **1/10/25-1/24/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/10/25-1/24/25	2700 Cherry St	PR 86-98, PR from DSMH 16-28	1/16/25 – Cooper Construction
1/10/25-1/24/25	9000 Nelson	PR USMH, PR DSMH	1/22/25 – Cooper Construction
1/10/25-1/24/25	3000 Monroe	ML CIPP	No impacts to traffic, schedule TBD – BLD
1/10/25-1/24/25	9400 Oleander St	Active water leak preventing CIPP work	TBD - BLD
1/10/25-1/24/25	3600 Dante St	Active water leak preventing CIPP work	TBD - BLD
1/10/25-1/24/25	3800/3900 Cambronne	ML Repairs, MH Vertical Adjustment	Tentatively scheduled for 1/17/25 - BLD
1/10/25-1/24/25	8200 Claiborne	ML Repairs	Tentatively scheduled for 1/15/25 - BLD
1/10/25-1/24/25	2800 Monticello	Restoration	Site cleanup – C&M
1/10/25-1/24/25	9400 Oleander	Restoration	Site cleanup – C&M
1/10/25-1/24/25	3700 Livingston	Restoration	Site cleanup – C&M
1/10/25-1/24/25	8300 Colapissa	Restoration	Site cleanup – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work on-going across the basin.

BLD TRACKING: 79% COMPLETE