

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30229, Carrollton Basin No. 1**

Submitted By: **Korey Clement**

Submission Date: **1/17/25**

Time Period Covered: **1/17/25-1/31/25**

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|--|--|
| 1/17/25-1/31/25 | 9000 Nelson | PR USMH, PR DSMH | 1/23/25 – Cooper Construction |
| 1/17/25-1/31/25 | 3000 Monroe | ML CIPP | No impacts to traffic, schedule TBD – BLD |
| 1/17/25-1/31/25 | 9400 Oleander St | Active water leak preventing CIPP work | TBD - BLD |
| 1/17/25-1/31/25 | 3600 Dante St | Active water leak preventing CIPP work | TBD - BLD |
| 1/17/25-1/31/25 | 3800/3900 Cambronne | ML Repairs, MH Vertical Adjustment | Tentatively scheduled for 1/22/25 - BLD |
| 1/17/25-1/31/25 | 8200 Claiborne | ML Repairs | Tentatively scheduled for 1/20/25 - BLD |
| 1/17/25-1/31/25 | 2800 Monticello | Restoration | Site cleanup – C&M |
| 1/17/25-1/31/25 | 9400 Oleander | Restoration | Site cleanup – C&M |
| 1/17/25-1/31/25 | 3700 Livingston | Restoration | Site cleanup – C&M |
| 1/17/25-1/31/25 | 8300 Colapissa | Restoration | Site cleanup – C&M |

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1 day each.

Restoration Work on-going across the basin.

BLD TRACKING: 79% COMPLETE