

BLD Services LLC, Contract 30229
Updated on 10/4/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/7/24	2600 Cherry St.	1 Remaining SR	This work will be ~1 day – Cooper Construction
10/9/24	2600 Cherry St	Post Repair CCTV	No impact to traffic, ~2 hrs to complete - BLD
10/14/24	3700 Dante St	Saddle Repair @ Service 160' (Failed LAT CIPP)	This work will be ~1 day – Cooper Construction
10/15/24	3500 Leonidas	SR 54/60, PR10-22, PR 105-117, PR 140-164	This work will be ~5 working days – Cooper Construction
10/9/24	7200 Birch St	Post Repair CCTV	No impact to traffic, ~2 hrs to complete - BLD
TBD	2600 Cherry St CIPP	Pending Post Repair CCTV	Work may get scheduled as early as 10/10/24 - BLD
TBD	8800 Colapissa CIPP	Pending Post Repair CCTV	Work may get scheduled as early as 10/10/24 - BLD
TBD	9400 Oleander St CIPP	Active water leak preventing CIPP work	TBD - BLD
TBD	7200 Birch St	ML CIPP (pending post repair approval)	TBD - BLD
10/8/24	2400 General Ogden	ML CIPP approved	Tentatively scheduled to complete 10/8/24 - BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

Manhole rehab on-going

BLD TRACKING: 68% COMPLETE