

## **BLD Contract 30229**

**Update 9.30.24**

**(~65% COMPLETE)**

**8800 Colapissa St Repairs - On going schedule dot finish 9/30/24**

**3600 Cherry St – Scheduled 1 repair 9/30/24**

**8900 S Claiborne – Unable to complete due to electrical utilities servicing SWBNO)**

**WATER LEAK(s) :9400 Oleander – Reported to SWBNO 8/9/24**

Work assigned to Cooper Construction to complete in the next 2 weeks: 9100 Oleander St, 4600 Pontchartrain Blvd, and 2400 General Ogden St (weather and priority repairs pushed these back)

**Restoration has begun; this contract will proceed with restoration efforts.**