

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 5/16/25

Time Period Covered: 5/16/25-5/30/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/16/25-5/30/25	7700 Claiborne	LAT CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
5/16/25-5/30/25	7800 Claiborne	CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
5/16/25-5/30/25	7300 Cohn St	CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
5/16/25-5/30/25	7200 Jeannette	LAT CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
5/16/25-5/30/25	7200 Birch	LAT CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
5/16/25-5/30/25	2000 Audubon	SR 63, SR 90, SR 122, SR 150, PR 170-182, SR 244, PR DSMH	Repairs completed 5/15/25, cleanup crew scheduled for 5/19/25 – <b>BLD</b>
5/16/25-5/30/25	7200 Green	Restoration	Schedule TBD – <b>C&amp;M</b>
5/16/25-5/30/25	7100 Birch	Restoration	Schedule TBD – <b>C&amp;M</b>
5/16/25-5/30/25	7100 Green	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
5/16/25-5/30/25	600 Pine	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
5/16/25-5/30/25	1300 Pine	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
5/16/25-5/30/25	2100 Pine	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
5/16/25-5/30/25	2000 Pine	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>
5/16/25-5/30/25	1900 Pine	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>

5/16/25-5/30/25	1800 Pine	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
5/16/25-5/30/25	1700 Pine	Restoration	Grading, Forming, Pouring – <b>C&amp;M</b>
5/16/25-5/30/25	7300 Freret	Restoration	Removal, Grading, Forming, Pouring – <b>C&amp;M</b>
5/16/25-5/30/25	2200 Broadway	CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
5/16/25-5/30/25	Law Rd	CIPP	No impacts to traffic, schedule TBD – <b>BLD</b>
5/16/25-5/30/25	1000 Pine St	PR 320-DSMH	On Hold due to valve box conflict (20" WL) –ON HOLD DUE TO 20" WATER MAIN LEAK IN AREA
5/16/25-5/30/25	7200 Spruce St	PR 0-12, PR 194-206 (on hold due to tree permitting, required for air spading	Work will be ~1 day for each repair location. The road will be open at the close of each day. – <b>Cooper Construction</b>

**TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 92% COMPLETE**