

BLD Contract 30230

Submitted 7.19.24

CCTV progress

RFI (request for information) coordination with project manager

No scheduled restoration – trying to complete restoration on first 4 jobs before mobilizing to these
(planning to begin restoration work in the next 2 weeks)

We just issued our sub-contractor David Cooper – 2-24A (7100 Green St), 2-30A (1900 Pine St), 2-31A (2000 Pine St) and that work will begin after he completes 1-20A (7200 Maple St) repair (7/29).

We also issued WO 2-25A (7200 Birch St) to internal BLD digging crew.

This contract has been slow due to concrete/asphalt deposits in several of the lines and DBO (done by others) work. We should see good progress in the coming weeks from a repair and lining perspective.