

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Korey Clement

Submission Date: 12/6/24/24

Time Period Covered: 12/6/24-12/20/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/6/24-12/20/24	7200 Green	LAT CIPP	No impacts to traffic, schedule TBD – BLD
12/6/24-12/20/24	2300 Pine	Restoration	Pouring, site cleanup – C&M
12/6/24-12/20/24	2000 Pine	Restoration	Pouring, site cleanup – C&M
12/6/24-12/20/24	1700 Pine	Restoration	Pouring, site cleanup – C&M
12/6/24-12/10/24	1000 Pine St	PR 101-113, PR 321-336, SR 265	Work will be ~1 day for each repair location. The road will be open at the close of each day – Cooper Construction (Began 12/5)
12/10/24-12/12/24	7200 Spruce St	PR 0-12, PR 194-206	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction
12/13/24-12/16/24	7200 Maple St	SR 60, SR 115	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction
12/6/24-12/20/24	700 Audubon	Post Repair CCTV, ML CIPP	Minimal traffic impact during CCTV/CIPP ML install (~4hrs) – BLD (week of 12/16)

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 65% COMPLETE