

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 4/11/25

Time Period Covered: 4/11/25-4/25/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|-----------------|------------------------------|----------------------|---|
| 4/11/25-4/25/25 | 7700 Claiborne | CIPP | No impacts to traffic, schedule TBD – BLD |
| 4/11/25-4/25/25 | 7800 Claiborne | CIPP | No impacts to traffic, schedule TBD – BLD |
| 4/11/25-4/25/25 | 7200 Jeannette | CIPP | No impacts to traffic, schedule TBD – BLD |
| 4/11/25-4/25/25 | 7000 Birch | LAT CIPP | No impacts to traffic, schedule TBD – BLD |
| 4/11/25-4/25/25 | 700 Pine | Restoration | Sidewalks, driveways, curbs – completion date 4/10/25 – C&M |
| 4/11/25-4/25/25 | 7200 Birch | LAT CIPP | No impacts to traffic, schedule TBD - BLD |
| 4/11/25-4/25/25 | 2000 Audubon | Post CCTV | TBD - BLD |
| 4/11/25-4/25/25 | 7100 Green | Restoration | Pouring, site cleanup – C&M |
| 4/11/25-4/25/25 | 2300 Pine | Restoration | Removal, Grading, Forming, Pouring – C&M |
| 4/11/25-4/25/25 | 2100 Pine | Restoration | Removal, Grading, Forming, Pouring – C&M |
| 4/11/25-4/25/25 | 2000 Pine | Restoration | Grading, Forming, Pouring – C&M |
| 4/11/25-4/25/25 | 1900 Pine | Restoration | Grading, Forming, Pouring – C&M |
| 4/11/25-4/25/25 | 1800 Pine | Restoration | Removal, Grading, Forming, Pouring – C&M |
| 4/11/25-4/25/25 | 1700 Pine | Restoration | Grading, Forming, Pouring – C&M |

| | | | |
|---------------------|----------------|--|---|
| 4/11/25- 4/25/25 | 1000 Pine St | PR 320-DSMH | On Hold due to valve box conflict (20" WL) –ON HOLD DUE TO 20" WATER MAIN LEAK IN AREA |
| 4/11/25- 4/25/25 | 7200 Spruce St | PR 0-12, PR 194-206 (on hold due to tree permitting, required for air spading | Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction |

TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 90% COMPLETE