

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Nicholas Dupaquier

Submission Date: 8/22/25

Time Period Covered: 8/22/25-9/5/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/22/25-9/5/25	7300 Cohn St	Restoration	TBD – C&M
8/22/25-9/5/25	7200 Jeannette	Restoration	TBD – C&M
8/22/25-9/5/25	7200 Birch	LAT CIPP	No impacts to traffic, schedule TBD – BLD
8/22/25-9/5/25	2000 Audubon	Restoration	Site layout, saw cut, removal – C&M
8/22/25-9/5/25	7000 Claiborne	Restoration	Site cleanup – C&M
8/22/25-9/5/25	7700 Claiborne	Restoration	Saw cut, removal by curb – C&M
8/22/25-9/5/25	7800 Claiborne	Restoration	Saw cut, removal by curb – C&M
8/22/25-9/5/25	7100 Green	Restoration	Pouring sidewalk/ driveway, site cleanup – C&M
8/22/25-9/5/25	600 Pine	Restoration	Pouring driveway/ sidewalk 8/25/25 – C&M
8/22/25-9/5/25	1300 Pine	Restoration	Wearing, site cleanup – C&M
8/22/25-9/5/25	2000 Pine	Restoration	Forming, pouring driveways – C&M
8/22/25-9/5/25	1800 Pine	Restoration	Wearing, site cleanup – C&M
8/22/25-9/5/25	1700 Pine	Restoration	Wearing, site cleanup – C&M
8/22/25-9/5/25	7300 Freret	Restoration	Forming brick gutter, site cleanup – C&M

8/22/25-9/5/25	700 Audubon	Restoration	Forming brick gutter – C&M
8/22/25-9/5/25	2200 Broadway	LAT CIPP	No impacts to traffic, schedule TBD – BLD
8/22/25-9/5/25	Law Rd	CIPP	No impacts to traffic, schedule TBD – BLD
8/22/25-9/5/25	1000 Pine St	CIPP	TBD - BLD
8/22/25-9/5/25	7200 Spruce St	PR 194-206 (on hold due to ROE, rerouting service on private side)	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction

TREE IMPACT ON 7200 SPRUCE – REROUTE LATERAL AROUND TREE CONFLICT (NO IMPACT TO TREE, BUT WE WILL NEED ARBORIST ASSISTANCE AND PERMITTING FROM PARKS AND PARKWAYS)

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 94% COMPLETE

- All work on Pine St north of St Charles and the surrounding area requiring a full block shutdown has been put on a temporary hold due to work by other contractors and nearby schools. As work progresses and more streets are opened, work can resume with proper detour routes in place.**