

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Korey Clement

Submission Date: 1/3/25

Time Period Covered: 1/3/25-1/17/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/3/25-1/17/25	400 Walnut	CIPP	~4-6hrs., minimal impacts to traffic - <b>BLD</b>
1/3/25-1/17/25	7100 Hurst	ML Repairs (after Walnut completed)	Traffic impacts in area during work hours - <b>BLD</b>
1/3/25-1/17/25	100 Leake Ave	ML CIPP	~4-6hrs., minimal impacts to traffic - <b>BLD</b>
1/3/25-1/17/25	400 Broadway	LAT CIPP	~4-6hrs., minimal impacts to traffic - <b>BLD</b>
1/3/25-1/17/25	300 Broadway	LAT CIPP	~4-6hrs., minimal impacts to traffic - <b>BLD</b>
1/3/25-1/17/25	300 Pine	LAT CIPP	~4-6hrs., minimal impacts to traffic - <b>BLD</b>
1/3/25-1/17/25	7100 Pitt	Restoration (mill and overlay scheduled 1/20)	Wearing, site cleanup - <b>C&amp;M</b>
1/3/25-1/17/25	100, 200, 300 Walnut / 7000 Constance / 200 Audubon	Restoration (mill and overlay scheduled 1/6)	Milling/Overlay - <b>C&amp;M</b>
1/3/25-1/17/25	7300 Garfield	Restoration (mill and overlay scheduled 1/20)	Pouring, site cleanup - <b>C&amp;M</b>
1/3/25-1/17/25	400 Walnut	Restoration (mill and overlay scheduled 1/20)	Pouring, site cleanup - <b>C&amp;M</b>
1/3/25-1/17/25	500 Walnut	Restoration (mill and overlay scheduled 1/20)	Pouring, site cleanup - <b>C&amp;M</b>
1/3/25-1/17/25	7000 Benajmin	Restoration (mill and overlay scheduled for 1/20)	Pouring, site cleanup - <b>C&amp;M</b>
1/3/25-1/17/25	300 Broadway	Restoration (Sawcut completed, Excavate 2/10, mill and overlay 2/10)	Excavation - <b>C&amp;M</b>

1/3/25- 1/17/25	400 Broadway	Restoration (Sawcut completed, Excavate 2/10, mill and overlay 2/10)	Excavation – <b>C&amp;M</b>
--------------------	--------------	-------------------------------------------------------------------------	-----------------------------

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1 day each.**

**MH rehab on-going**

**BLD TRACKING: 86% COMPLETE**