

BLD Services LLC, Contract 30232
Updated on 10/4/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/7/24-10/11/24	300 Broadway St	SR 83, SR 263, PR 36-48, PR 137-149, PR 164-176, PR 195-207, PR 227-239, PR 287-299	Weather pending – work will be going on all week in the 300 Broadway segment - BLD
10/9/24	200 Walnut St CIPP	ML CIPP	~4-6hrs to install – minimal impacts to traffic – BLD
10/10/24	100 Walnut St CIPP	ML CIPP	~4-6hrs to install – minimal impacts to traffic – BLD
10/10/24	7000 Constance St	ML CIPP	~4-6hrs to install – minimal impacts to traffic - BLD
10/9/24	100 East Dr	Post Repair CCTV (FF5)	~2hrs to complete – no impacts to traffic
10/9/24	100 East Dr	Post Repair CCTV (FF6)	~2hrs to complete – no impacts to traffic
TBD	100 East Dr	ML CIPP (pending post repair approval)	Work may get scheduled as early as 10/11/24 - BLD
TBD	100 East Dr	ML CIPP (pending post repair approval)	Work may get scheduled as early as 10/11/24 - BLD
TBD	400 Broadway	Post Repair CCTV	~2hrs to complete – no impacts to traffic
TBD	400 Broadway	ML CIPP (pending post repair approval)	Work may get scheduled as early as 10/11/24 - BLD
10/4/24-10/18/24	200 Audubon	Restoration	Not completion date – C&M
10/4/24-10/18/24	7300 Garfield	Restoration	Not completion date – C&M
10/4/24-10/18/24	400 Walnut	Restoration	Not completion date – C&M
10/4/24-10/18/24	500 Walnut	Restoration	Not completion date – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 65% COMPLETE