

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Korey Clement

Submission Date: 12/6/24/24

Time Period Covered: 12/6/24-12/20/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/9/24-12/12/24	400 Walnut	ML Repairs (+ water main repair 12/9)	Traffic impacts in the area during work hours - BLD
12/12/24-12/18/24	7100 Hurst	ML Repairs	Traffic impacts in area during work hours - BLD
12/6/24-12/20/24	100 Leake Ave	Post repair CCTV (12/11/24, weather pending)	No impacts to traffic, 1-2hrs of work – BLD
12/6/24-12/20/24	100 Leake Ave	CIPP - Pending Post Repair CCTV	~4-6hrs., minimal impacts to traffic – BLD (week of 12/16)
12/6/24-12/20/24	7000 Hurst	LAT CIPP	No impacts to traffic, schedule TBD – BLD
12/6/24-12/20/24	300 Broadway	LAT CIPP	No impacts to traffic, schedule TBD – BLD
12/6/24-12/20/24	200 Audubon	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
12/6/24-12/20/24	7300 Garfield	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
12/6/24-12/20/24	400 Walnut	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
12/6/24-12/20/24	500 Walnut	Restoration	Pouring, site cleanup – <b>C&amp;M</b>
12/6/24-12/20/24	7000 Benajmin	Restoration	Pouring, site cleanup – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1 day each.**

**MH rehab on-going**

**BLD TRACKING: 79% COMPLETE**