

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Korey Clement

Submission Date: 1/31/25

Time Period Covered: 1/31/25-2/14/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/31/25-2/14/25	400 Walnut	CIPP (pending post CCTV)	~4-6hrs., minimal impacts to traffic - BLD
1/31/25-2/14/25	400 Broadway	LAT CIPP	~4-6hrs., minimal impacts to traffic - BLD
1/31/25-2/14/25	300 Broadway	LAT CIPP	~4-6hrs., minimal impacts to traffic - BLD
1/31/25-2/14/25	300 Pine	LAT CIPP	~4-6hrs., minimal impacts to traffic - BLD
1/31/25-2/14/25	7100 Pitt	Restoration	Wearing, site cleanup - C&M
1/31/25-2/14/25	7300 Garfield	Restoration	Pouring, site cleanup - C&M
1/31/25-2/14/25	400 Walnut	Restoration	Pouring, site cleanup - C&M
1/31/25-2/14/25	500 Walnut	Restoration	Pouring, site cleanup - C&M
1/31/25-2/14/25	7000 Benajmin	Restoration	Pouring, site cleanup - C&M
1/31/25-2/14/25	500-300 Broadway	Restoration (Excavate 1/17, mill and overlay 2/10)	Pouring, sidewalks, driveways - C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 91% COMPLETE