

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Nicholas Dupaquier**

Submission Date: **5/16/25**

Time Period Covered: **5/16/25-5/30/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/16/25-5/30/25	700 Short	Restoration	Site cleanup – C&M
5/16/25-5/30/25	7500 Freret	Restoration (water leak pushed back expected completion date)	Site cleanup– C&M
5/16/25-5/30/25	1400 Monticello	Restoration	Excavation, forming, pouring – C&M
5/16/25-5/30/25	7800 Leake Ave	CIPP	TBD - BLD
5/16/25-5/30/25	7700 Freret	SR 165, SR 206	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
5/16/25-5/30/25	7600 Willow	CIPP	TBD - BLD
5/16/25-5/30/25	7700 Willow	CCTV	TBD - BLD
5/16/25-5/30/25	7600 Leake Ave	CIPP	TBD - BLD
5/16/25-5/30/25	8000 Leake Ave	CIPP	TBD - BLD
5/16/25-5/30/25	8500 Leake Ave	CIPP	TBD - BLD
5/16/25-5/30/25	8300 Willow	CIPP	TBD - BLD
5/16/25-5/30/25	1700 Leonidas	CIPP	TBD - BLD
5/16/25-5/30/25	8600 Leake Ave	CCTV	TBD – Night work scheduled due to busy area - BLD

5/16/25- 5/30/25	1500 S Carrollton	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
5/16/25- 5/30/25	7600 St Charles	ON HOLD – Removing tree to proceed with repairs	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
5/16/25- 5/30/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
5/16/25- 5/30/25	1100 Leonidas	Restoration	Pouring, site cleanup (scheduled to complete 5/25/25) – C&M
5/16/25- 5/30/25	1500 Leonidas	Restoration	Restoration on hold due to water leak and work by another contractor on the 1400 block-TBD- C&M
5/16/25- 5/30/25	8700 Willow	Restoration (water leak pushed back expected date of completion)	Excavation, forming, pouring – C&M
5/16/25- 5/30/25	7800 Willow	Restoration	Excavation, forming, pouring (scheduled to complete 5/30/25) – C&M
5/16/25- 5/30/25	7900 Hampson	Restoration	Pouring, site cleanup – C&M
5/16/25- 5/30/25	400 Burdette	Restoration	Pouring, site cleanup – C&M
5/16/25- 5/30/25	7900 Oak St	Restoration (SWBNO investigating water leak in area)	Water leak preventing restoration efforts- TBD- C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 78% COMPLETE