

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30235, Carrollton Basin No. 5**

Submitted By: **Nicholas Dupaquier**

Submission Date: **8/1/25**

Time Period Covered: **8/1/25-8/15/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/1/25-8/15/25	7800 Leake Ave	LAT CIPP	TBD - BLD
8/1/25-8/15/25	7700 Freret	SR 165 has tree conflict - TBD	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
8/1/25-8/15/25	7500 Willow	Restoration	Forming, pouring roadway – C&M
8/1/25-8/15/25	7600 Willow	Restoration	Forming, pouring roadway – C&M
8/1/25-8/15/25	7700 Willow	Restoration	Forming, pouring roadway – C&M
8/1/25-8/15/25	8000 Leake Ave	LAT CIPP	TBD - BLD
8/1/25-8/15/25	8300 Willow	Restoration	Forming, pouring roadway – C&M
8/1/25-8/15/25	1700 Leonidas	Restoration	Removal, forming, pouring– C&M
8/1/25-8/15/25	8600 Leake Ave	CCTV	TBD – Night work scheduled due to busy area - BLD
8/1/25-8/15/25	1200 S Carrollton	CIPP	TBD – BLD
8/1/25-8/15/25	7600 St Charles	ON HOLD – Proposal for tree removal pending approval	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
8/1/25-8/15/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
8/1/25-8/15/25	1500 Leonidas	Restoration	Restoration on hold due to work by another contractor on the 1400 block-TBD- C&M

8/1/25-8/15/25	1000 Leonidas	Restoration	Wearing, site cleanup – C&M
8/1/25-8/15/25	7800 Willow	Restoration	Roadway complete, 3 Manhole Adjustments remain-C&M
8/1/25-8/15/25	7900 Oak St	Restoration	Wearing, site cleanup - C&M
8/1/25-8/15/25	900 S Carrollton	Restoration	Forming 8/5/25 – C&M
8/1/25-8/15/25	8700 Willow, 7900 Hampson, 700 Short, 400 Burdette, 1400 Monticello, 8900 Birch, 7500 Freret, 1000 S Carrollton, 1100 Leonidas, 1400 S Carrollton	Restoration Complete	

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 88% COMPLETE