

## Two-Week Look-Ahead Schedule

**Contractor:** BLD Services LLC

**Project Name and Number:** #30235, Carrollton Basin No. 5

**Submitted By:** Nicholas Dupaquier

**Submission Date:** 5/2/25

**Time Period Covered:** 5/2/25-5/16/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/2/25-5/16/25	700 Short	Restoration	Site cleanup – C&M
5/2/25-5/16/25	7500 Freret	Restoration (water leak pushed back expected completion date)	Site cleanup– C&M
5/2/25-5/16/25	1400 Monticello	Restoration	Excavation, forming, pouring – C&M
5/2/25-5/16/25	7800 Leake Ave	CIPP	TBD - BLD
5/2/25-5/16/25	7700 Freret	SR 165, SR 206	1 day anticipated per repair, minimal traffic impact (roads will be accessible each day post repair) – BLD
5/2/25-5/16/25	7700 Willow	CCTV	TBD - BLD
5/2/25-5/16/25	7600 Leake Ave	CIPP	TBD - BLD
5/2/25-5/16/25	8000 Leake Ave	CIPP	TBD - BLD
5/2/25-5/16/25	8500 Leake Ave	CIPP	TBD - BLD
5/2/25-5/16/25	8300 Willow	CIPP	TBD - BLD
5/2/25-5/16/25	1700 Leonidas	CIPP	TBD - BLD
5/2/25-5/16/25	8600 Leake Ave	CCTV	TBD – Night work scheduled due to busy area - BLD
5/2/25-5/16/25	1500 S Carrollton	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO

5/2/25- 5/16/25	7600 St Charles	ON HOLD – Removing tree to proceed with repairs	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
5/2/25- 5/16/25	7800 St Charles	ON HOLD – Root / House Conflicts	TBD – BLD / STANTEC / PARKS AND PARKWAYS / SWBNO
5/2/25- 5/16/25	1100 Leonidas	Restoration	Pouring, site cleanup (scheduled to complete 5/16/25) – C&M
5/2/25- 5/16/25	1500 Leonidas	Restoration	Restoration on hold due to water leak and work by another contractor on the 1400 block-TBD- C&M
5/2/25- 5/16/25	8700 Willow	Restoration (water leak pushed back expected date of completion)	Excavation, forming, pouring – C&M
5/2/25- 5/16/25	7800 Willow	Restoration	Excavation, forming, pouring (scheduled to complete 5/16/25) – C&M
5/2/25- 5/16/25	7900 Hampson	Restoration	Pouring, site cleanup – C&M
5/2/25- 5/16/25	400 Burdette	Restoration	Pouring, site cleanup – C&M
5/2/25- 5/16/25	7900 Oak St	Restoration (SWBNO investigating water leak in area)	Water leak preventing restoration efforts- TBD- C&M

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 78% COMPLETE**

- **With the river reaching above 11', we are required to stop any new excavation. This includes repairs and restoration efforts within 1500' of the levee. Any on-going work that has already been excavated can continue as normal.**