

**BLD Contract 30251**

Submitted 7.19.24

**10-16A (SRs/PR) – 3800 Fourth St – Begin this work ~7/26 (after we finish repairs on CN 30254, York St)**

Restoration On Going next 2 weeks:

**Working on 10-20B (sidewalk/curb) – 2300 S Roman St**

**Working on 10-14-FF1 (excavated/graded) – pour next week – 1400 S Prieur St**

**Working on 10-18A (excavated/graded) – pour next week – 3400 Third St**

**Working on 10-22B (excavated/graded) – pour next week – 3500 First St**

**Begin Manhole Rehab efforts (Vertical adjustments, Replace Frame and Covers)**