

BLD Services, LLC Contract 30252

Submitted 8.2.2024

Find and Fix – 1300 S Rendon St – Install mainline CIPP in the next 2 weeks. Scheduled, material ordered.

Restoration on going next 2 weeks

WATER LEAK(s): 4200 Thalia (scheduled for repair 7/26/24), Thalia/Gayoso (fire hydrant) and Elba/S Salcedo water valve near intersection. SWBNO has the lead on all three of these repairs now.

Ongoing work first ½ complete; Finish this area– 1800 S Salcedo

Ongoing (excavated/graded); Finish this area once water leak repaired- 4200 Thalia

Ongoing (excavated/graded); Finish this area – 4400 Thalia

Partial service repair on 4500 Eve St work order issued – scheduled in the next 2 weeks

Remaining Sewer work: Point Repair – 4500 Euphrosine St not on the schedule yet.